

Factory Acceptance Test (FAT) Report

Main Switchboard - Bulk Carrier Project

Field	Value
Project	50,000 DWT Bulk Carrier
Hull No	HN-2026-045
Equipment ID	EQ00442
Equipment	Main Switchboard
Manufacturer	ABB Marine Systems
FAT Date	15-May-2026

FAT Test Section 1

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 2

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 3

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 4

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 5

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 6

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 7

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 8

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 9

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.

FAT Test Section 10

Detailed Test Results

Test Item	Acceptance Criteria	Actual Result	Status
Visual Inspection	No damage	No defects observed	PASS
Insulation Resistance	>1 MΩ	245 MΩ	PASS
Continuity Test	100% continuity	Verified	PASS
Breaker Functional Test	Operate correctly	Successful	PASS
Relay Calibration	Within tolerance	Within tolerance	PASS
Alarm Verification	All alarms trigger	Verified	PASS
Communication Test	Stable communication	Successful	PASS
Load Simulation	No abnormal behavior	Stable operation	PASS
Temperature Rise	< 65°C	52°C	PASS
Final Acceptance	All tests pass	Accepted	PASS

Non-Conformities

NCR No	Description	Corrective Action	Status
NCR-001	Label missing on feeder	Label installed	Closed
NCR-002	Drawing revision mismatch	Drawing updated	Closed
NCR-003	Cable tag unclear	Tag replaced	Closed

The FAT activities were witnessed by the shipyard, owner representative, and classification surveyor. All measured values complied with contract requirements.